

~~CONFIDENTIAL~~

FACILITIES MANAGEMENT DIVISION
WEEKLY REPORT PERIOD ENDING 16 JULY 1986

1. Events of Major Interest That Have Occurred During the Preceding Week:

I-N

* ~~The Office of Logistics completed construction of~~ *which*
 *a. On 11 July the vaults in 6E2910 and 6E2911 ~~were~~ *are* ~~turned over to~~ *completion*
 the Counterterrorist Center (CTC). This ~~vault~~ *completion*
~~turn over~~ marked the end of a seven-and-a-half-month design and
 construction project for the newly formed office of the
 DDO/CTC. This project was completed three weeks ahead of
 schedule. ☐

yes

25X1

The CTC project was assigned to ~~Facilities Management~~ *CL*
~~Division~~ on 1 December 1985 with a completion date of 1 August
 1986. An architect was assigned to track and coordinate this
 many faceted project through both design and construction. The
 CTC project involved the renovation of more than 25,000 square
 feet of space in the 6G, 6H, 2E, 2G, 6E, 6F and 6G corridors of *the*
 Headquarters and required many hours of overtime. This
 renovation required 272 work stations from 11 different offices
 be relocated. ☐

yes
separate

25X1

The project was accomplished under 11 separate work
 orders at a cost of approximately \$415,000. ~~(final negotiations~~
~~have not been completed)~~. Two of the work orders went out for
 bid and, to encourage the contractor to bring the project in
 ahead of schedule, an early finish bonus was added to each bid
 package. Both bids were won by ☐, who
 brought all phases in ahead of schedule. They were awarded an
 \$8,000 bonus for the first bid package and will probably be
 awarded a \$15,000 bonus for the second bid package, although
 final negotiations have not yet been completed. ☐

yes

25X1

25X1

b. On 14 July the second section of the South lot was
 returned to ~~us~~ *the Office of Logistics* by the contractor. The newly completed section
 is primarily being used by two-rider carpools and shift
 workers. All medical, official and reserved permit holders
 parking at the Northeast entrance have been relocated due to
 construction. It is anticipated that construction of Phase I
 of the North lot, which affects the Northeast entrance area,
 will be completed approximately 15 October, 1986.

I-D

yes
staff
notes
too.~~CONFIDENTIAL~~

CONFIDENTIAL

*

*OL reports that**1- p**yes*

c. The Marc Mellon bust of George Bush, presented as a gift to the Agency by Vincent Melzac, is on display in the FAC Fine Arts Exhibit Hall, 1D Headquarters. This gift, accepted by the Director Commuted of Central Intelligence, ^{*is scheduled to be*} followed by a presentation of several Washington Color School paintings. Melzac, an entrepreneur and collector of contemporary art, has been a benefactor and source of numerous loans of paintings and sculpture to the Agency, State Department and Smithsonian Institution for many years. ☐

25X1

25X1

e. The relocation of the Somat system from the temporary location in the Old Headquarters Building North Dock to the New Headquarters Building North Dock will commence on 1 August. The new site is presently being prepared for water and power utilities, and the new dock apron area is being prepared for access by the dumpster vehicles. ☐

✓

25X1

25X1

g. A memorandum has been sent to OS/HSD requesting permission to use additional mobile radios within the Headquarters compound. OL/HSD will research the requested frequencies to ensure no interference is generated with other appropriated channels. ☐

25X1

h. During the period July 8 through 11, Building Services Branch, FMD, furnished contract movers to assist in disposal of several tons of obsolete power files for OIR/DI ☐

25X1

2. No significant events anticipated during the coming week.

25X1

☐
Chief, Facilities Management Division, OL

CONFIDENTIAL